QC-ABSTRACT

Name of Work:- : Comprehensive development of Roads and Drains in Ward no 17 Rajarajeshwari Nagara Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(03)

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	10.95Cum	1	1	Cement
					Sand, Aggregates
2	CC Block	60.33Sqm	1	1	-
3	Kerb Stone	830 No's	1	1	Compressive strength
4	Steel	1.18 Tonne	1	1	-
5	M25	9.31Cum	2	3	Concrete Cube Compressive strength
6	Paver Block	1003.51 Sqm	1	1	-

Cubes	0-5 m^3	1set
	6-15 m^3	2set
	16-30 m^3	3set
	31-50 m^3	4set

Asst. Executive Engineer
Yeshwanthpura Sub-Division
Bruhat Bangalore Mahanagara Palike

SAPIENCE BANGALORE CONSULTANTS

Scanned with CamScanner